

LIFTING OPERATIONS CHECKLIST

FIELD INSPECTION DOCUMENT

Project / Site _____	Date / Time _____	Inspector _____
Location / Area _____	Lifting Plan No. _____	Company / Contractor _____

1 PLANNING AND AUTHORIZATION

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
1	An approved lifting plan is available and matches the actual operation.	☐	☐	☐	CRITICAL	
2	The lifting supervisor, operator, rigger and signaler are trained and authorized.	☐	☐	☐	CRITICAL	
3	A pre-lift briefing has been completed with all involved personnel.	☐	☐	☐	STANDARD	

2 LOAD ASSESSMENT

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
4	The load weight, dimensions and center of gravity are confirmed.	☐	☐	☐	CRITICAL	
5	Approved lifting points are identified and suitable for the load.	☐	☐	☐	CRITICAL	
6	The load is stable and loose parts have been secured.	☐	☐	☐	CRITICAL	

3 CRANE AND EQUIPMENT

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
7	The crane or lifting equipment has adequate rated capacity for the planned lift.	☐	☐	☐	CRITICAL	
8	Crane, lifting appliance and accessory inspection certificates are valid.	☐	☐	☐	CRITICAL	
9	The crane and safety devices have been inspected and are in serviceable condition.	☐	☐	☐	CRITICAL	
10	Ground conditions are stable and capable of supporting the crane and load.	☐	☐	☐	CRITICAL	
11	Outriggers are fully deployed with suitable mats or support where required.	☐	☐	☐	CRITICAL	

4 RIGGING EQUIPMENT

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
12	Slings, shackles, hooks and other accessories are correctly selected for the load.	☐	☐	☐	CRITICAL	
13	All rigging equipment has been visually inspected before use.	☐	☐	☐	CRITICAL	
14	Sling angles and resulting forces are within acceptable limits.	☐	☐	☐	STANDARD	
15	Hooks have functioning safety latches and are correctly connected.	☐	☐	☐	STANDARD	

5 WORK AREA CONTROLS

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
16	A clearly defined and barricaded lifting exclusion zone is established.	☐	☐	☐	CRITICAL	
17	No person is positioned beneath or within the fall zone of a suspended load.	☐	☐	☐	CRITICAL	
18	Overhead structures, pipelines and electrical lines have been assessed.	☐	☐	☐	CRITICAL	
19	The lifting and load travel path is clear of obstructions.	☐	☐	☐	STANDARD	

6 COMMUNICATION AND EXECUTION

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
20	A clear communication method and one designated signaler are established.	☐	☐	☐	CRITICAL	
21	A controlled test lift is performed to verify balance, rigging and brake function.	☐	☐	☐	CRITICAL	
22	The lift will not involve side loading, dragging or shock loading.	☐	☐	☐	CRITICAL	

7 ENVIRONMENTAL CONDITIONS

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
23	Wind speed, visibility and weather conditions are within permitted limits.	☐	☐	☐	CRITICAL	

8

FINAL VERIFICATION

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
24	The landing area is prepared, stable and clear before the load is moved.	☐	☐	☐	CRITICAL	

FINDINGS & CORRECTIVE ACTIONS

Total Items	YES	NO	N/A	Open Findings
_____	_____	_____	_____	_____

Finding	Action	Responsible	Due	Status

FINAL AUTHORIZATION

Inspector

Name / Signature / Date

Supervisor

Name / Signature / Date

Permit Issuer

Name / Signature / Date