

LOTO Verification Checklist

Project / Site: _____ Date: _____ Inspector: _____

Preparation

#	Inspection item	Yes	No	N/A	Comments
1	The equipment and all energy sources have been correctly identified.	☐	☐	☐	
2	Affected personnel have been notified.	☐	☐	☐	
3	The shutdown sequence is understood.	☐	☐	☐	
4	Required locks, tags and isolation devices are available.	☐	☐	☐	

Shutdown and isolation

#	Inspection item	Yes	No	N/A	Comments
1	The equipment has been shut down using the normal stopping procedure.	☐	☐	☐	
2	Electrical, mechanical, hydraulic, pneumatic, thermal and chemical energy sources are isolated.	☐	☐	☐	
3	Each authorized person has applied a personal lock where required.	☐	☐	☐	
4	Tags clearly identify the person, date and purpose of isolation.	☐	☐	☐	

Stored energy

#	Inspection item	Yes	No	N/A	Comments
1	Pressure has been vented or blocked.	☐	☐	☐	
2	Capacitors have been discharged.	☐	☐	☐	
3	Raised parts are blocked or lowered.	☐	☐	☐	
4	Springs and rotating parts are restrained.	☐	☐	☐	
5	Residual chemicals or heat have been controlled.	☐	☐	☐	

Zero-energy verification

#	Inspection item	Yes	No	N/A	Comments
1	The start control was tested after isolation.	☐	☐	☐	
2	A suitable instrument was used to verify electrical absence where required.	☐	☐	☐	
3	Testing equipment was proved before and after use.	☐	☐	☐	
4	All personnel confirmed that the equipment is in a zero-energy state.	☐	☐	☐	

Return to service

#	Inspection item	Yes	No	N/A	Comments
1	The work area has been inspected and tools removed.	■	■	■	
2	Guards and safety devices have been restored.	■	■	■	
3	Personnel are clear of the equipment.	■	■	■	
4	Locks are removed only by the person who applied them, unless an approved exception process is used.	■	■	■	
5	Affected personnel are notified before restart.	■	■	■	

Overall status: ■ Acceptable ■ Corrective action required ■ Stop work

Corrective actions / responsible person / due date:

Inspector signature: _____ Supervisor signature: _____