

Working at Height Checklist

Project / Site: _____ Date: _____ Inspector: _____

Planning

#	Inspection item	Yes	No	N/A	Comments
1	Work at height has been avoided where reasonably practicable.	■	■	■	
2	A valid permit and task risk assessment are available where required.	■	■	■	
3	Workers are trained, competent and medically fit where site rules require.	■	■	■	
4	Weather, lighting and simultaneous operations are acceptable.	■	■	■	

Access and work platform

#	Inspection item	Yes	No	N/A	Comments
1	The selected access equipment is suitable for the task and duration.	■	■	■	
2	Scaffolds, MEWPs, ladders or platforms have valid inspections.	■	■	■	
3	Platforms are fully decked and free from trip hazards.	■	■	■	
4	Guardrails, midrails and toe boards are installed where required.	■	■	■	

Fall protection

#	Inspection item	Yes	No	N/A	Comments
1	Collective protection is used before personal fall protection where practicable.	■	■	■	
2	Harnesses and lanyards are inspected before use.	■	■	■	
3	Anchorage points are approved, suitable and positioned to minimize free fall.	■	■	■	
4	Users remain continuously connected where required.	■	■	■	
5	Swing-fall and clearance distances have been assessed.	■	■	■	

Dropped objects

#	Inspection item	Yes	No	N/A	Comments
1	Tools and materials are secured where they could fall.	■	■	■	
2	Toe boards, netting or exclusion zones are provided.	■	■	■	
3	The area below is barricaded and controlled.	■	■	■	
4	Materials are raised and lowered safely.	■	■	■	

Emergency readiness

#	Inspection item	Yes	No	N/A	Comments
1	A practical rescue plan is available.	☐	☐	☐	
2	Rescue equipment is on site and ready.	☐	☐	☐	
3	Workers understand suspension trauma risks.	☐	☐	☐	
4	Communication and emergency contacts are confirmed.	☐	☐	☐	

Overall status: ☐ Acceptable ☐ Corrective action required ☐ Stop work

Corrective actions / responsible person / due date:

Inspector signature: _____ Supervisor signature: _____