

LOTO VERIFICATION CHECKLIST

FIELD INSPECTION DOCUMENT

Project / Site	Date / Time	Inspector
Location / Area	Isolation Certificate No.	Company / Contractor

1

AUTHORIZATION AND PLANNING

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
1	A valid work permit or approved energy-isolation authorization has been issued for the task.	☐	☐	☐	CRITICAL	
2	A current equipment-specific lockout/tagout procedure is available at the work location.	☐	☐	☐	CRITICAL	
3	The equipment, work scope, isolation boundaries and affected systems are clearly defined.	☐	☐	☐	CRITICAL	
4	A task-specific risk assessment or JSA has been completed and communicated to the work team.	☐	☐	☐	CRITICAL	
5	An authorized and competent person is responsible for coordinating the isolation.	☐	☐	☐	CRITICAL	

2

COMMUNICATION AND PERSONNEL

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
6	Affected employees have been informed that the equipment will be shut down and isolated.	☐	☐	☐	CRITICAL	
7	All workers involved understand the isolation scope, hazards, responsibilities and restoration process.	☐	☐	☐	CRITICAL	
8	Only trained and authorized employees are applying, changing or removing locks and tags.	☐	☐	☐	CRITICAL	
9	Simultaneous operations and nearby work activities have been reviewed and coordinated.	☐	☐	☐	STANDARD	

3

ENERGY SOURCE IDENTIFICATION

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
10	All hazardous energy sources connected to the equipment have been identified.	☐	☐	☐	CRITICAL	
11	Electrical supplies, circuits, control power and possible backfeeds have been identified.	☐	☐	☐	CRITICAL	

3 ENERGY SOURCE IDENTIFICATION

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
12	Mechanical energy from moving, rotating, suspended or tensioned components has been identified.	☐	☐	☐	CRITICAL	
13	Hydraulic, pneumatic, vacuum and pressurized-system energy sources have been identified.	☐	☐	☐	CRITICAL	
14	Thermal, chemical, steam, gas, liquid and process energy sources have been identified.	☐	☐	☐	CRITICAL	
15	Stored or residual energy such as pressure, springs, capacitors, gravity and heat has been identified.	☐	☐	☐	CRITICAL	

4 EQUIPMENT SHUTDOWN

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
16	The equipment has been shut down using the normal operating controls.	☐	☐	☐	CRITICAL	
17	The approved shutdown sequence has been followed to prevent additional hazards.	☐	☐	☐	CRITICAL	
18	Operating controls have been placed in the off, neutral or safe position.	☐	☐	☐	CRITICAL	
19	The process and connected equipment have been stabilized before isolation begins.	☐	☐	☐	CRITICAL	

5 ISOLATION APPLICATION

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
20	All required disconnecting devices, breakers, valves and isolation points are in the safe position.	☐	☐	☐	CRITICAL	
21	Physical separation, blanking, blinding or disconnection is used where required.	☐	☐	☐	CRITICAL	
22	Push buttons, selector switches, software commands or control circuits are not used as the sole means of isolation.	☐	☐	☐	CRITICAL	
23	Isolation valves are closed, secured and protected against unintended movement.	☐	☐	☐	CRITICAL	
24	Moving, suspended or elevated components are blocked, lowered or mechanically secured.	☐	☐	☐	CRITICAL	

6 LOCK AND TAG APPLICATION

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
25	Each authorized worker has applied their personal lock to the approved isolation device or group lock system.	☐	☐	☐	CRITICAL	
26	Locks are uniquely keyed and clearly identifiable to the person who applied them.	☐	☐	☐	CRITICAL	
27	Tags include the worker's name, date, department and reason for isolation.	☐	☐	☐	CRITICAL	
28	Locks and tags are securely attached and cannot be removed without deliberate action.	☐	☐	☐	CRITICAL	
29	Lockout devices are suitable for the equipment and environmental conditions.	☐	☐	☐	STANDARD	

7 STORED ENERGY CONTROL

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
30	Stored pressure, trapped fluids, gases, steam and vacuum have been safely released or restrained.	☐	☐	☐	CRITICAL	
31	Electrical capacitors and other energy-storage devices have been discharged and verified.	☐	☐	☐	CRITICAL	
32	Springs, counterweights and tensioned components have been released or securely restrained.	☐	☐	☐	CRITICAL	
33	Gravity hazards are controlled by lowering, blocking, pinning or otherwise securing components.	☐	☐	☐	CRITICAL	
34	Potential reaccumulation of hazardous energy is continuously monitored and controlled.	☐	☐	☐	CRITICAL	

8 ZERO-ENERGY VERIFICATION

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
35	A start attempt or operational test has been performed to verify that the equipment cannot operate.	☐	☐	☐	CRITICAL	
36	Absence of electrical voltage has been verified with a suitable and proven test instrument.	☐	☐	☐	CRITICAL	
37	The electrical test instrument was proved before and after the absence-of-voltage test.	☐	☐	☐	CRITICAL	
38	Pressure gauges, drains, vents or other methods confirm that pressure has been removed.	☐	☐	☐	CRITICAL	

8 ZERO-ENERGY VERIFICATION

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
39	Operating controls have been returned to the off or neutral position after the verification test.	☐	☐	☐	CRITICAL	
40	The authorized person has confirmed and documented a zero-energy state before work begins.	☐	☐	☐	CRITICAL	

9 GROUP LOTO AND SHIFT CONTROL

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
41	A controlled group lock box or equivalent system is used when multiple workers are involved.	☐	☐	☐	CRITICAL	
42	Every worker is individually accounted for and protected by a personal lock.	☐	☐	☐	CRITICAL	
43	A documented lock-transfer or shift-handover process maintains continuous protection.	☐	☐	☐	CRITICAL	
44	Contractor and site lockout/tagout responsibilities are coordinated and understood.	☐	☐	☐	CRITICAL	

10 RESTORATION AND RE-ENERGIZATION

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
45	The work area has been inspected and tools, temporary grounds, blocks and loose materials have been removed.	☐	☐	☐	CRITICAL	
46	Guards, covers, safety devices and equipment components have been correctly reinstalled.	☐	☐	☐	CRITICAL	
47	All personnel are clear of the equipment and safely positioned before energy is restored.	☐	☐	☐	CRITICAL	
48	Each personal lock is removed only by the employee who applied it, except under an approved exceptional-removal procedure.	☐	☐	☐	CRITICAL	
49	Affected employees have been notified before locks are removed and equipment is re-energized.	☐	☐	☐	CRITICAL	
50	Energy is restored in a controlled sequence by an authorized person.	☐	☐	☐	CRITICAL	
51	The equipment is function-tested safely and abnormal conditions are immediately controlled.	☐	☐	☐	STANDARD	

11

FINAL AUTHORIZATION

#	Inspection Item	YES	NO	N/A	Priority	Comments / Action
52	The isolation record, permit and associated documentation have been completed and formally closed.	☐	☐	☐	CRITICAL	

FINDINGS & CORRECTIVE ACTIONS

Total Items	YES	NO	N/A	Open Findings
_____	_____	_____	_____	_____

Finding	Action	Responsible	Due	Status

FINAL AUTHORIZATION

Inspector

Name / Signature / Date

Supervisor

Name / Signature / Date

Permit Issuer

Name / Signature / Date